

**STATUS REPORT OF QUATERLY REVIEW OF AAGY IN RESPECT OF MORIGAON  
DISTRICT**

**1. Physical & Financial Progress under AAGY (2018-19) in Morigaon District**

Sl. No.	Name of selected villages	Financial Progress			Physical Progress			
		(Rs. In Lakh)			No. of scheme	Scheme completed	% of achievement	Remarks
Amount sanctioned by Govt.	Amount Released to the CC	% of achievement						
1	Rupahibori	50.00	12.00	24%	2	---	---	Physical progress to be achieved within a short period.
2	Bakharbori	50.00	12.00	24%	2	---	---	
3	1 No. Burgaon	50.00	12.00	24%	2	---	---	
4	Bangfor	50.00	12.00	24%	2	---	---	
5	Lowbhurunga	50.00	12.00	24%	2	---	---	
6	Boribandha	50.00	12.00	24%	2	---	---	

**2. Year wise works details including photographs under AAGY in Morigaon District. (2018-19)**

Name of selected villages	Name of schemes under entry point activities on priority basis	Estimated amount (Rs. In Lakh)	Amount released to CC	No. of scheme	Scheme completed	Physical progress	Remarks
Rupahibori	Entry Gate of the Rupahibori village	15.00	4.50	1	-----	-----	Physical progress to be achieved within a short period.
	Solar Street Light at Rupahibori village	25.00	7.50	1	-----	-----	
Bakharbori	Entry Gate of the Bakharbori village	15.00	4.50	1	-----	-----	
	Solar Street Light at Bakharbori village	25.00	7.50	1	-----	-----	
1 No. Burgaon	Entry Gate of the 1 No. Burgaon village	15.00	4.50	1	-----	-----	
	Solar Street Light at 1 No. Burgaon village	25.00	7.50	1	-----	-----	
Bangfor	Entry Gate of the Bangfor village	15.00	4.50	1	-----	-----	
	Solar Street Light at Bangfor village	25.00	7.50	1	-----	-----	
Lowbhurunga	Entry Gate of the Lowbhurunga village	15.00	4.50	1	-----	-----	
	Solar Street Light at Lowbhurunga village	25.00	7.50	1	-----	-----	
Boribandha	Entry Gate of the Boribandha village	15.00	4.50	1	-----	-----	
	Solar Street Light at Boribandha village	25.00	7.50	1	-----	-----	

# Photographs

## Entry Gate of Bakhorbori Village



## Entry Gate of Rupahibori Village



## Entry Gate of Bangfor Village



## Entry Gate of 1 No. Burgaon Village





**Entry Gate of Lawbhurunga Village**



**Entry Gate of Baribandha Village**



3. Physical verification/inspection of works is under process.

4. Annual monthly calendar of activities under AAGY in respect of Morigaon District

Sl. No.	Activities	Date	Remarks
1	DLC Committee constituted	September,2020	
2	Awareness campaign, pamphlets and brochures were distributed in Gram Panchayat/Village level	October, 2020	
3	DLC Meeting	July, 2021	
4	VLC Committee constituted	August, 2021	
5	Fellow engaged	August,2021	
6	Constitution of Construction Committee	October,2021	
7	Fund released to C.C.	October,2021	30% fund released to CC
8	Entry Gate foundation stone inaugurated	October & November,2021	Last week of October & 1 <sup>st</sup> week of November,2021
9	Target of full achievement	December,2021	Target will be achieved by December,2021 Tentatively

5. Challenges & constrains:-

Sl. No.	Challenges & constrains	Remarks
1	Pandemic & Lockdown	Morigaon District was under containment zone since the beginning of Pandemic.
2	Flood	Most of the selected villages are flood affected .

6. Measures being taken up by District :-

- Regular review meeting with DLC Members.
- Regular review meeting with VLC Members.
- Regular meeting with Construction Committees.

7. Suggestion for T & D Deptt. to improve:-

- At least 50% fund should be released instead of 30%.
- Common Logo should be provided like PMAGY scheme.